



Fort Wayne Riverfront Phase 1
Park Foundation Pavilion



Weekly Progress Update for Week Ending 9/16/18

Past Week of Progress

- | | |
|--|--|
| *Continue Installation of Limestone Cladding | *Touch-Up Finish Coat at Interior Columns |
| *Continue Curtain Wall Framing in Event Space | *Start on Canopy T&G Cedar Soffit |
| *Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion | *Continue Miscellaneous Electrical Rough-In/ Lighting Fixture Installation |
| *Excavate and Install Water Line to Pavilion | *Finish Installation Rigid Extruded Insulation Board at Vestibule Entry |
| *Continue Miscellaneous Plumbing Rough-In | |

Next Week Look Ahead

- | | |
|---|--|
| *Continue Installation of Limestone Cladding | *Continue Exterior Canopy T&G Cedar Soffit |
| *Continue Curtain Wall Framing in Event Space | *Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion |

Milestone Events

- * Start Pavilion Dumpster Enclosure Week of 9/24/18

South Seawall/Site Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 9/16/18

Past Week of Progress

- | | |
|---|--|
| <ul style="list-style-type: none">* Continue Flatwork Prep at South Seawall* Complete Prep and Pour of Pier #15 and #16* Pour Cheek Wall Along 1st Row of Lounger and Seatwalls on South Seawall* Fine Grade for Flatwork at North Seawall* Excavate, Place Piping, Backfill, and Prep Pad for Transformer at SE Corner of Pavilion* Prep and Pour Footing for Free Standing Wall at West End of South Seawall | <ul style="list-style-type: none">* Complete Form, Prep, and Pour of Abutment #1 Wall Sections* Form, Prep, and Pour Columns #15 and #16* Continue Form/Prep at 1st Row of Lounger and Seatwalls and Start Pouring Sections* Start to Set Up Scaffold and Form Along Face of North Seawall for Flatwork* Excavate and Run Pipe from Harrison Street to AEP Transformer Pad |
|---|--|

Next Week Look Ahead

- | | |
|--|---|
| <ul style="list-style-type: none">* Remove Temporary Backfill at Pier #11, #12, #13, and #14* Complete Prep and Pour of Pier #13 and #14 Pile Cap (Tentative #11 and #12)* Continue/Complete Form, Prep, and Pour of 1st Row Seatwalls and Lounger* Electrical Rough-In for Fixtures at North Seawall* Pour AEP Transformer Pad Off The South East Corner of Pavilion* Form, Prep, and Pour Free Standing Wall at West End of South Seawall | <ul style="list-style-type: none">* Continue Flatwork Prep at East End of South Seawall* Form, Prep, and Pour Columns #13 and #14 (Tentative #11 and #12)* Form and Prep Section of Flatwork Along River of North Seawall* Continue Miscellaneous Site Excavation* Form, Prep, and Pour Stairs Towards West End of South Seawall Flatwork |
|--|---|

Milestone Events

- | | |
|---|---|
| * Completed Columns #15 and #16 Week of 9/10/18 | * Pour Section of North Seawall Flatwork at Rivers Edge Week of 9/24/18 |
|---|---|

South Seawall/Site Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 9/16/18

North Shore Progress Photos

