



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Weekly Progress Update for Week Ending 9/23/18

Past Week of Progress

- |   |  |
|---|--|
| * Continue Installation of Limestone Cladding                       | * Continue Exterior Canopy T&G Cedar Soffit  |
| * Complete Curtain Wall Framing in Event Space and Concessions Area | * Continue Finish Coat of Paint at All Unfinished Gypsum Board Within the Pavilion |
| * Complete Furring and Pre-Finished Metal Trims at Vestibule        | * Start T&G Cedar Siding at Vestibule  |

Next Week Look Ahead

- |  |   |
|--|---|
| * Complete Installation of Limestone Cladding and Start Cleaning of Finished Limestone | * Continue Exterior Canopy T&G Cedar Soffit                   |
| * Continue T&G Cedar Siding at Vestibule   | * Start Glazing at Event Space/Concessions Curtain Wall Areas |
| * Start Installation of Continuous Diffuser in Event Space                             | * Continue Miscellaneous Plumbing Within Mechanical Room      |
| * Work on Miscellaneous Roofing Items  | * Start Pre-Finished Flashing/Trims at Canopy Skylight Areas  |
| * Start Installation of Drip Edge at Pre-Finished Metal Wall Panel System              |   |

Milestone Events

- |   |   |
|---|---|
| * Start Glazing at Event Space/ Concession Curtain Wall Week of 9/24/18 | * Start Pavilion Dumpster Enclosure Week of 10/1/18 |
|---|---|

Park Foundation Pavilion Progress Photos







Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 9/23/18

Past Week of Progress

- |  |   |
|--|---|
| <ul style="list-style-type: none"><li>* Remove Temporary Backfill at Pier #2, #13 and #14</li><li>* Complete Prep and Pour of #2, #13, and #14 Pile Caps</li><li>* Continue/Complete Form, Prep, and Pour of 1st Row Seatwalls and Lounger</li><li>* Electrical Rough-In for Fixtures at North Seawall</li><li>* Pour AEP Transformer Pad Off The South East Corner of Pavilion</li><li>* Form, Prep, and Pour Free Standing Wall at West End of South Seawall</li></ul> | <ul style="list-style-type: none"><li>* Continue Flatwork Prep at East End of South Seawall and Pour First Two Sections</li><li>* Form, Prep, and Pour Columns #13 and #14</li><li>* Form and Prep Section of Flatwork Along River of North Seawall</li><li>* Continue Miscellaneous Site Excavation</li><li>* Form, Prep, and Pour Stairs Towards West End of South Seawall Flatwork</li></ul> |
|--|---|

Next Week Look Ahead

- |   |   |
|---|---|
| <ul style="list-style-type: none"><li>* Continue to Pour Sections of Flatwork at the South Seawall</li><li>* Remove Temporary Backfill at Pier #11, #12, #13, and #14</li><li>* Form, Prep, and Pour Columns #2, #11, and #12</li></ul> | <ul style="list-style-type: none"><li>* Wreck/Clean First Section of Flatwork Along River at North Seawall</li><li>* Form, Prep, and Pour #11 and #12 Pile Caps</li><li>* Start to Pull Sheets at North Seawall Cofferdam</li></ul> |
|---|---|

Milestone Events

- |   |   |
|---|---|
| * Start Pulling Sheets at North Seawall Cofferdam Week of 9/24/18 | * Complete South Seawall Topping Slab to 742.6" Elevation Week of 10/1/18 |
|---|---|

South Seawall/Site Progress Photos







# Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



## Weekly Progress Update for Week Ending 9/23/18

### North Shore Progress Photos

