

Project Number - 16-0864-Q

Page 1



Fort Wayne  
Parks and  
Recreation

Fort Wayne Riverfront Phase 1  
Park Foundation Pavilion





Riverfront  
FORT WAYNE

Always moving.

Weekly Progress Update for Week Ending 10/21/18

Past Week of Progress

- \* Continue Exterior Canopy T&G Cedar Soffit
- \* Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing
- \* Start to Form and Prep Stoop Turndowns At Pavilion Exterior Doors
- \* Bring Up Subgrade and Complete Final Grading at Pavilion Flatwork (West and North)

- \* Continue T&G Cedar Siding at Vestibule
- \* Complete Prep and Pour Seatwalls Around Exterior Columns
- \* Prep and Pour Dumpster Enclosure Footings and Foundation Walls
- \* Start to Form and Prep Pavilion Exterior Concrete (Cool Gray and Charcoal Bands)

Next Week Look Ahead

- \* Continue Exterior Canopy T&G Cedar Soffit
- \* Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing
- \* Pour Charcoal Concrete Bands for Exterior Flatwork on West Side of Pavilion
- \* Form, Prep, and Pour Charcoal Bands on North Side of the Pavilion
- \* Start Pre-Finished Metal Wall System at Canopy Skylights

- \* Continue T&G Cedar Siding at Vestibule
- \* Bring Up Subgrade and Complete Final Grading at Pavilion Flatwork (East)
- \* Form, Prep, and Pour Cool Gray Flatwork on West Side of Pavilion
- \* Wreck Forms and Backfill Around Dumpster Enclosure Foundation Walls

Milestone Events

\* Week 10/29/18 Start CMU Block for Dumpster Enclosure

Park Foundation Pavilion Progress Photos







# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



**Riverfront**  
FORT WAYNE  
Always moving.

### Weekly Progress Update for Week Ending 10/21/18

#### Past Week of Progress

- |                                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                                            |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> <li>* Continue Sheet Pulling at South Seawall Cofferdam</li> <li>* Continue to Form, Prep, and Pour Concrete for Harrison Street ROW Sidewalks</li> <li>* Excavate, Form, Prep, and Pour Convergence Footing and Foundation Walls</li> </ul> | <ul style="list-style-type: none"> <li>* Continue Excavation, Subgrade, and Final Grade for ROW Along Harrison Street</li> <li>* Form, Prep, and Pour #1, #3, and #4 Pile Caps</li> <li>* Form, Prep, and Pour Column #3 and #4</li> </ul> |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

#### Next Week Look Ahead

- |                                                                                                                                                                                                                                                                                                                                                                                   |                                                                                                                                                                                                                                                                                      |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> <li>* Complete Sheet Pulling at South Seawall Cofferdam</li> <li>* Continue to Form, Prep, and Pour Concrete for Harrison Street ROW Sidewalks</li> <li>* Excavate, Prep, and Pour Planter Seawall Foundations at Convergence Sculpture</li> <li>* Installation of Storm Structure #12, #17, and #18 and +/- 200 LF of Storm Piping</li> </ul> | <ul style="list-style-type: none"> <li>* Complete Excavation, Subgrade, and Final Grade for ROW Along Harrison Street</li> <li>* Form, Prep, and Pour Column #1, #3, and #4</li> <li>* Start Superior Street ROW Excavation for Irrigation, Electrical, and Planting Beds</li> </ul> |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

#### Milestone Events

- \* Complete Sheet Pulling for South Seawall Cofferdam 10/22/18

#### South Seawall/Site Progress Photos







## Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 10/21/18

#### South Seawall/Site Progress Photos



#### North Shore Progress Photos

