



Fort Wayne Riverfront Phase 1
Park Foundation Pavilion



Weekly Progress Update for Week Ending 9/30/18

Past Week of Progress

- | | |
|--|---|
| * Complete Installation of Limestone Cladding and Start Cleaning of Finished Limestone | * Continue Exterior Canopy T&G Cedar Soffit |
| * Continue T&G Cedar Siding at Vestibule | * Start Glazing at Event Space/Concessions Curtain Wall Areas |
| * Start Installation of Continuous Diffuser in Event Space | * Continue Miscellaneous Plumbing Within Mechanical Room |
| * Work on Miscellaneous Roofing Items | * Start Installation of Drip Edge at Pre-Finished Metal Wall Panel System |

Next Week Look Ahead

- | | |
|---|---|
| * Continue Cleaning of Finished Limestone Cladding | * Continue Exterior Canopy T&G Cedar Soffit |
| * Continue T&G Cedar Siding at Vestibule | * Continue Glazing at Event Space/Concessions Curtain Wall Areas |
| * Complete Installation of Continuous Diffuser in Event Space | * Start Installation of Drip Edge at Pre-Finished Metal Wall Panel System |
| * Install Overhead Doors Within the Event Space | * Form Seatwalls Around Exterior Columns |

Milestone Events

- | | |
|---|---|
| * Start Glazing at Event Space/ Concession Curtain Wall Week of 9/24/18 | * Start Pavilion Dumpster Enclosure Week of 10/1/18 |
|---|---|

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Weekly Progress Update for Week Ending 9/30/18

Park Foundation Pavilion (Continued)





Fort Wayne Riverfront Phase 1
River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 9/30/18

Past Week of Progress

- | | |
|---|--|
| * Continue to Pour Sections of Flatwork at the South Seawall | * Wreck/Clean First Section of Flatwork Along River at North Seawall |
| * Remove Temporary Backfill at Pier #11, #12, #13, and #14 | * Form, Prep, and Pour #10, #11, #12, #13 Pile Caps |
| * Form, Prep, and Pour Columns #2, #10, #11, #12, and #13 Columns | * Backfill at North Seawall Retaining Walls on East and West Ends |
| * Start Sheet Pulling at North Seawall Cofferdam | |

Next Week Look Ahead

- | | |
|--|---|
| * Complete Pouring Sections of Flatwork to 742.6" Elevation at South Seawall | * Start to Wreck/Clean Scaffolds and Form Work at South Seawall |
| * Complete Sheet Pulling at North Seawall Cofferdam | * Dewater and Prep Columns #5 and #6 |

Milestone Events

- | | |
|---|---|
| * Started Pulling Sheets at North Seawall Cofferdam Week of 9/24/18 | * Complete South Seawall Topping Slab to 742.6" Elevation Week of 10/1/18 |
|---|---|

South Seawall/Site Progress Photos



North Shore Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 9/30/18

North Shore Progress Photos

