



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Weekly Progress Update for Week Ending 10/28/18

Past Week of Progress

- | | |
|--|---|
| <ul style="list-style-type: none"> * Continue Exterior Canopy T&G Cedar Soffit * Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing * Pour Charcoal Concrete Bands for Exterior Flatwork on West Side of Pavilion * Form, Prep, and Pour Charcoal Bands on North Side of the Pavilion * Start Pre-Finished Metal Wall System at Canopy Skylights | <ul style="list-style-type: none"> * Continue T&G Cedar Siding at Vestibule * Bring Up Subgrade and Complete Final Grading at Pavilion Flatwork (East) * Form, Prep, and Pour Cool Gray Flatwork on West Side of Pavilion * Wreck Forms and Backfill Around Dumpster Enclosure Foundation Walls * Install 2" Rigid Extruded Poly Insulation Around Public Restroom Entrances |
|--|---|

Next Week Look Ahead

- | | |
|--|--|
| <ul style="list-style-type: none"> * Continue Exterior Canopy T&G Cedar Soffit * Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing * Form, Prep, and Pour Cool Gray Flatwork on West and North Side of Pavilion * Apply Sealer on Concrete Floors In Equipment Rooms | <ul style="list-style-type: none"> * Continue T&G Cedar Siding at Vestibule * Continue Install 2" Rigid Insulation and Z Furring Around Public Restroom Entrances * Excavate Footings on East Side of Park Foundation Pavilion * Start Laying CMU Block for Dumpster Enclosure |
|--|--|

Milestone Events

- | | |
|--|---|
| * Week 10/29/18 Start CMU Block for Dumpster Enclosure | * Week of 11/12/18 Complete Concrete Flatwork Around Park Foundation Pavilion |
|--|---|

Park Foundation Pavilion Progress Photos

