



# Fort Wayne Riverfront Phase 1

## Park Foundation Pavilion



### Weekly Progress Update for Week Ending 5/26/19

#### Past Week of Progress

- \* Paint Exterior Park Foundation Pavilion Columns Under Canopy
- \* Trubble Brewery Vendor Space Fit Out
- \* Complete Miscellaneous/Punch List Items Throughout the Pavilion Interior

#### Next Week Look Ahead

- \* Complete Final Coat of Paint @ Exterior Park Fdn. Pavilion Columns Under Canopy
- \* Trubble Brewery Vendor Space Fit Out
- \* Complete Miscellaneous/Punch List Items Throughout the Pavilion Interior

#### Milestone Events

- \* Installation of Door Hardware Throughout Pavilion the Week of 6/3/19

#### Park Foundation Pavilion Progress Photos





## Fort Wayne Riverfront Phase 1

### River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 5/26/19

#### Past Week of Progress

- |  |  |
|--|--|
| <ul style="list-style-type: none"> <li>* Form, Prep, and Pour PNC Playground Stairs</li> <li>* Continue to Hand Excavate and Install Sprinkler Lines Within Landscape Areas</li> <li>* Continue Planting All Tree Species Within Landscaping/Planter Areas (North &amp; South)</li> <li>* Install Specified Soils Within Planting and Bioswale Areas</li> <li>* Continue Pulling Wire &amp; Make Connections to Fixtures at Light Poles Throughout Site</li> <li>* Install Swing Structures At Both Designated Locations</li> <li>* Prep &amp; Pour Ped. Concrete Sections West of Old National Bank Plaza to Wells Street</li> <li>* Form, Prep, and Pour Ramp on the North Side of the PNC Playground</li> <li>* Form, Prep, &amp; Pour W-6 Retaining Wall Footing Along South Side of River Greenway</li> <li>* Install IPE Wood at Abutment #1 for the Parkview Tree Canopy Trail</li> <li>* Prep &amp; Pour Planter Seatwall Footing @ the Journal Gazette Fdn. Dining Garden</li> <li>* Install Parkview Tree Canopy Trail Temporary Handrail Mock-Up</li> </ul> | <ul style="list-style-type: none"> <li>* Form, Prep, &amp; Pour W-6 Retaining Wall Section Along South Side of River Greenway</li> <li>* Complete Prep of PNC Playground Gravel Base for Rubber Coating</li> <li>* Continue Installation of IPE Wood at the Sweetwater Bandshell</li> <li>* Continue to Sawcut, Clean, Seal, and Caulk Flatwork Site Wide</li> <li>* Continue Site Wide Installation of Light Pole Bases and Poles (North &amp; South)</li> <li>* Continue Preparation of Final Subgrade on Both the North and South Site</li> <li>* Prep and Pour Sidewalks and Approach on the South Side of the Wells Street Bridge</li> <li>* Prep and Pour W7C Retaining Wall Under Ped. Paving North of Park Fdn. Pavilion</li> <li>* Prep and Pour Top Portion of the North Shore Grand Stair Cheek Walls</li> <li>* Form Sidewalks and Approach on the North Side of the Wells Street Bridge</li> <li>* Install Structural Steel T's at Abutment #1 and Abutment #2 for the Parkview TCT</li> <li>* Form &amp; Prep Planter Seatwall @ the Journal Gazette Fdn. Dining Garden</li> </ul> |
|--|--|

#### Next Week Look Ahead

- |   |  |
|---|--|
| <ul style="list-style-type: none"> <li>* Complete Installation of IPE Wood at the Sweetwater Bandshell</li> <li>* Continue to Hand Excavate and Install Sprinkler Lines Within Landscape Areas</li> <li>* Continue Planting All Tree Species Within Landscaping/Planter Areas (North &amp; South)</li> <li>* Install Specified Soils Within Planting and Bioswale Areas</li> <li>* Continue Pulling Wire &amp; Make Connections to Fixtures at Light Poles Throughout Site</li> <li>* Prep &amp; Pour Ped. Concrete Sections West of Old National Bank Plaza to Wells Street</li> <li>* Complete Installation Parkview Tree Canopy Trail Temporary Handrail Mock-Up</li> <li>* Install Specified Soils Within Planting and Bioswale Areas</li> <li>* Continue Pulling Wire &amp; Make Connections to Fixtures at Light Poles Throughout Site</li> <li>* Backfill Around W-6 Retaining Wall and FloodBreak for Levee and River Greenway</li> </ul> | <ul style="list-style-type: none"> <li>* Form &amp; Pour W-6 Retaining Wall Section Along South Side of River Greenway</li> <li>* Pour Planter Seatwall @ the Journal Gazette Foundation Dining Garden</li> <li>* Complete Install Structural Steel T's @ Abutment #1/#2 for the Parkview TCT</li> <li>* Form, Prep, &amp; Pour Sidewalks &amp; Approach on the N. Side of the Wells Street Bridge</li> <li>* Prep &amp; Pour Lower Cheek Walls at the North Shore Grand Stair (Pending River)</li> <li>* Continue Preparation of Final Subgrade on Both the North and South Site</li> <li>* Continue Site Wide Installation of Light Pole Bases and Poles (North &amp; South)</li> <li>* Continue to Sawcut, Clean, Seal, and Caulk Flatwork Site Wide</li> <li>* Deliver and Install Rill Bridges Across Doermer Kids Canal &amp; Little Creek Bioswale</li> <li>* Install IPE Wood at Abutment #2 for the Parkview Tree Canopy Trail</li> </ul> |
|---|--|

#### Milestone Events

- |   |  |
|---|--|
| <ul style="list-style-type: none"> <li>* Installation of FloodBreak Unit at the Levee the Week of 6/3/19</li> </ul> | <ul style="list-style-type: none"> <li>* Installation of Granite Paving at the Betsy Chapman Family Gardens and Journal Gazette Foundation Dining Gardens the Week of 6/17/19</li> </ul> |
|---|--|

#### North Site Progress Photos







# Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



## Weekly Progress Update for Week Ending 5/26/19

### North Site Progress Photos (Continued)



### South Site Progress Photos







## Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 5/26/19

#### South Site Progress Photos (Continued)

