



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Weekly Progress Update for Week Ending 5/6/18

Past Two Weeks of Progress

- | | |
|---|--|
| <ul style="list-style-type: none">* Start HVAC Duct Runs* Continue Electrical Interior Wall Rough-In* Finish Miscellaneous Masonry* Clean Up Canopy Opening Details (Steel and Sheathing)* Start Fluid-Applied Membrane Air Barrier | <ul style="list-style-type: none">* Continue Installing Mechanically Fastened Roofing System* Continue Installing FP Interior/Exterior Sprinkler Pipe* Grout Exterior Column Bases* Start Pouring Vestibule/Storefront Curb Walls |
|---|--|

Next Week Look Ahead

- | | |
|--|--|
| <ul style="list-style-type: none">* Continue Installing Mechanically Fastened Roofing System* Continue HVAC Duct Runs* Continue Plumbing Wall Rough-In* Continue Plumbing Pipe Insulation | <ul style="list-style-type: none">* Continue Metal Stud Framing Throughout Pavilion* Continue Form, Prep and Pour Concrete Seat Walls and Curb Wall Around Pavilion* Continue Electrical Wall Rough-In* Continue Fluid-Applied Membrane Air Barrier |
|--|--|

Milestone Events

- | | |
|---|--|
| * Started Fluid-Applied Membrane Air Barrier Week of 4/23 | * Started CMU Wall Block Fill Week of 4/30 |
|---|--|

Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore



Weekly Progress Update for Week Ending 5/6/18

Past Two Weeks of Progress

- | | |
|--|---|
| * Continue South Cofferdam Dewatering | * Continue North Shore Sheet Feeding for SPS |
| * Start Mass Excavation Within South Shore Cofferdam | * Install Storm Sewer 11 and 32 LF of Storm Pipe North to River |
| * Removal of Crane Mats in North Cofferdam | * Complete North Cofferdam Sheeting |

Next Week Look Ahead

- | | |
|---|---|
| * Install Sheeting for Piers 8-10 | * Start Bracing Cofferdam for Piers 15-21 |
| * Start Bracing North Shore Cofferdam | * Continue South Cofferdam Dewatering |
| * Continue Mass Excavation Within South Shore Cofferdam | * Continue Sheet Feeding for SPS |

Milestone Events

- | | |
|--|--|
| * Started South Cofferdam Mass Excavation Week of 4/30 | * 5/14-5/17 Complete Sheeting and Battered Piles for Abutment #2 |
|--|--|

Progress Photos

