



# Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



**Riverfront**  
FORT WAYNE  
Always moving.

## Weekly Progress Update for Week Ending 6/17/18

### Past Two Weeks of Progress

- \* Continue Metal Stud Framing for Canopy
- \* Install Batt Insulation and Gypsum Board for Interior Walls
- \* Continue Electrical Wall/Ceiling Rough-In
- \* Finish SPUF on Metal Deck and Structural Members (Interior/Exterior)
- \* Coat SPUF With Intumescent Paint at All Interior Locations

- \* Continue Metal Stud Framing Throughout Pavilion (Ceiling)
- \* Start to Mud and Sand Interior Gypsum Board Walls
- \* Finish Fluid-Applied Membrane Air Barrier
- \* Continue Installing Sheathing and Furring at Canopy
- \* Continue HVAC Duct Runs Throughout Pavilion

### Next Week Look Ahead

- \* Continue Metal Stud Framing for Canopy Soffit
- \* Continue Electrical Wall/Ceiling Rough-In
- \* Final Clean Concrete Seat Walls
- \* Install Ice and Water Shield above Limestone Cladding for Pre-Finished Flashing
- \* Continue Installing Sheathing and Furring at Canopy Soffit

- \* Continue Metal Stud Framing Throughout Pavilion (Event Space Ceiling)
- \* Finish Mudding and Sanding Interior Gypsum Board Walls
- \* Possible Start to Exterior Limestone Cladding
- \* Install Plywood Sheathing/Rigid Foam Board Insulation at Metal Wall System Detail

### Milestone Events

- \* Finish Seat Wall Cleaning Week of 6/18/18

- \* Start Exterior Limestone Cladding Week of 6/25/18

### Progress Photos







# Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 6/17/18

Progress Photos Continued







# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



**Riverfront**  
FORT WAYNE  
Always moving.

### Weekly Progress Update for Week Ending 6/17/18

#### Past Two Weeks of Progress

- \* SPS Equipment Mobilization for North Shore Piling Work
- \* Finish Driving H-Piles at Abutment #2 to Final Bearing
- \* Continue Driving H-Piles to Final Bearing at North Seawall
- \* Pier #21 Excavate/Stone/Dewater/Drive H-Piles to Final Bearing
- \* Start Excavation Within North Shore Seawall Cofferdam
- \* Cut H-Piles Off to Specified Elevation at Abutment #2/Pier #22 & #21/South Seawall
- \* Install Sheet Piling for Pier #22 Excavate/Stone/Dewater/Drive H-Piles to Final Bearing
- \* Continue Dewatering South Cofferdam/Pier #22/Pier #15-#21/North Cofferdam
- \* Excavation/Up-Keep on South Bank Within the South Seawall Cofferdam
- \* Haul off Excess Spoils Onsite and Store Required Soil at North Shore Laydown Area
- \* Prep/Form/Steel Reinforcing at Abutment #2 and Pier #22

#### Next Week Look Ahead

- \* Continue Driving H-Piles North Shore Seawall
- \* Pour Foundation at Abutment #2/ Pour Pier #22
- \* Continue Excavation Within North Shore Seawall Cofferdam
- \* Install Sheet Pile Bracing at North Seawall Cofferdam
- \* Excavate/Stone/Drive H-Piles to Final Bearing at Pier #20
- \* Continue Dewatering South Cofferdam/Pier #22/ Pier#15-#21/North Cofferdam
- \* Excavation/Up-Keep on South Bank Within the South Seawall Cofferdam
- \* Haul off Excess Spoils Onsite and Store Required Spoils at North Shore Laydown Area
- \* Start Driving H-Piles to Final Bearing at the North Shore Seawall

#### Milestone Events

- \* Pour Abutment #2 Foundation and Pier #22 the Week of 6/18/18

#### Progress Photos







# Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 6/17/18

Progress Photos Continued

