



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Riverfront
FORT WAYNE
Always moving.

Weekly Progress Update for Week Ending 7/29/18

Past Week of Progress

- | | |
|---|--|
| * Continue Event Space T&G Soffit Furring | * Insulate and Install Sheathing at Vestibule |
| * Continue Overhead Electrical Rough-In/Lighting Fixture Installation | * Complete Pex Floor Heat Manifold Connections |
| * Continue Plumbing/Mechanical Wall and Ceiling Rough-In | * Continue Pre-Finished Metal Flashing at Canopy |

Next Week Look Ahead

- | | |
|---|--|
| * Finish Event Space T&G Soffit Furring | * Insulate and Install Sheathing at Vestibule |
| * Continue Overhead Electrical Rough-In/Lighting Fixture Installation | * Continue Pre-Finished Metal Flashing at Canopy |
| * Continue Plumbing/Mechanical Wall and Ceiling Rough-In | * Grind and Install Densifier on Seat Walls and Curb Walls at Pavilion |
| * Excavate and Install Concrete Rill Reservoir on East Side of Pavilion | * Make Plumbing Connections from Pavilion Rill Room to Reservoir |

Milestone Events

- * Seatwall Final Week of 7/23/18

Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 7/29/18

Past Week of Progress

- | | |
|---|---|
| <ul style="list-style-type: none"> * Prep, Pour Concrete, and Strip Forms for Second Section of Footing at South Seawall * Continue Driving Piles Within North Seawall Cofferdam * Pull Sheeting Around Pier #21 TCT Concrete * Excavate and Drive Piles for Pier #19-#20 * Prep, Pour Concrete, and Strip Forms for Final Section of Footing at South Seawall | <ul style="list-style-type: none"> * Continue Excavation of North Seawall Cofferdam * Continue North Seawall Cofferdam Bracing Installation * Start Excavation and Drive Piles for Pier #5-#7 * Prep, Form, Pour Concrete, and Strip Forms for Wall Sections at South Seawall |
|---|---|

Next Week Look Ahead

- | | |
|--|--|
| <ul style="list-style-type: none"> * Prep, Pour Concrete, and Strip Forms for Pier #19-#20 Columns * Complete Driving Piles Within North Seawall Cofferdam * Bring Grade to Bottom of Footing at North Seawall and Start Forming Footing * Start Backfill Around Pier 19#-#20 Columns * Drive Sheets, Excavate and Drive Vertical/Battered Piles at Abutment #1 | <ul style="list-style-type: none"> * Complete Excavation of North Seawall Cofferdam * Continue North Seawall Cofferdam Bracing Installation * Start Excavation and Drive Piles for Pier #5-#7 * Complete All Wall Section Pours at South Seawall |
|--|--|

Milestone Events

- * Complete All Concrete Pours at South Seawall Week of 7/30

South Seawall Progress Photos





Fort Wayne Riverfront Phase 1 River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 7/29/18

North Shore Progress Photos (Parkview TCT & North Seawall)

