



Fort Wayne Riverfront Phase 1  
Park Foundation Pavilion



Weekly Progress Update for Week Ending 10/14/18

Past Week of Progress

- |   |  |
|---|--|
| * Continue Exterior Canopy T&G Cedar Soffit                   | * Continue T&G Cedar Siding at Vestibule                         |
| * Continue Installation Overhead Doors Within the Event Space | * Continue Glazing at Event Space/Concessions Curtain Wall Areas |
| * Prep and Pour Seatwalls Around Exterior Columns             | * Start on Exterior Doors and Hardware                           |
| * Start Excavation of Dumpster Enclosure Footings             | * Start Excavation on Stoop Turndowns at Pavilion Exterior Doors |

Next Week Look Ahead

- |   |  |
|---|--|
| * Continue Exterior Canopy T&G Cedar Soffit   | * Continue T&G Cedar Siding at Vestibule                         |
| * Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing | * Complete Prep and Pour Seatwalls Around Exterior Columns       |
| * Start on Exterior Doors and Hardware  | * Prep and Pour Dumpster Enclosure Footings and Foundation Walls |
| * Prep and Pour Stoop Turndowns At Pavilion Exterior Doors                            |  |

Milestone Events

- \* Start Pavilion Dumpster Enclosure Week of 10/8/18


Park Foundation Pavilion Progress Photos





Project Number - 16-0864-Q


Page 2




FORT WAYNE  
PARKS AND  
RECREATION

Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation





Riverfront  
FORT WAYNE  
Always moving.

Weekly Progress Update for Week Ending 10/14/18

Past Week of Progress

\* Complete Last Sections of South Seawall Flatwork

\* Start Sheet Pulling at South Seawall Cofferdam

\* Pour Columns #6, #8, and #9 Columns

\* Start Excavation, Subgrade, and Final Grade for ROW Along Harrison Street

\* Start to Form and Prep Harrison Street ROW

\* Finish Wreck/Clean Scaffolds and Form Work at South Seawall

\* Form, Prep, and Pour #8 and #9 Pile Caps

\* Form, Prep, and Pour Harrison Street ROW Light Pole bases

\* Install ROW Irrigation and Planting Beds

\* Delivery of Parkview TCT Trail Section for Mock-Up

Next Week Look Ahead

\* Continue Sheet Pulling at South Seawall Cofferdam

\* Continue to Form, Prep, and Pour Concrete for Harrison Street ROW Sidewalks

\* Excavate, Form, Prep, and Pour Convergence Footing and Foundation Walls

\* Continue Excavation, Subgrade, and Final Grade for ROW Along Harrison Street

\* Form, Prep, and Pour #1, #3, and #4 Pile Caps







\* Form, Prep, and Pour Columns #4 and #5

Milestone Events

\* Started Excavation of Harrison Street ROW Week of 10/8/18

\* Complete Sheet Pulling for South Seawall Cofferdam 10/22/18

South Seawall/Site Progress Photos







Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 10/14/18

South Seawall/Site Progress Photos



North Shore Progress Photos

