

Project Number - 16-0864-Q		Page 1	
<div><div><div>FORT WAYNE PARKS AND RECREATION</div></div><div><div>Fort Wayne Riverfront Phase 1</div><div>Park Foundation Pavilion</div><div></div></div><div><div><b>Riverfront</b> FORT WAYNE Always moving.</div></div></div>			
Weekly Progress Update for Week Ending 10/7/18			
Past Week of Progress			
<ul style="list-style-type: none"><li>* Continue Cleaning of Finished Limestone Cladding</li><li>* Continue T&amp;G Cedar Siding at Vestibule</li><li>* Complete Installation of Continuous Diffuser in Event Space</li><li>* Install Overhead Doors Within the Event Space</li></ul>		<ul style="list-style-type: none"><li>* Continue Exterior Canopy T&amp;G Cedar Soffit</li><li>* Continue Glazing at Event Space/Concessions Curtain Wall Areas</li><li>* Start Installation of Drip Edge at Pre-Finished Metal Wall Panel System</li><li>* Form Seatwalls Around Exterior Columns</li></ul>	
Next Week Look Ahead			
<ul style="list-style-type: none"><li>* Continue Exterior Canopy T&amp;G Cedar Soffit</li><li>* Continue Installation Overhead Doors Within the Event Space</li><li>* Prep and Pour Seatwalls Around Exterior Columns</li><li>* Start dumpster Enclosure Footings</li></ul>		<ul style="list-style-type: none"><li>* Continue T&amp;G Cedar Siding at Vestibule</li><li>* Continue Glazing at Event Space/Concessions Curtain Wall Areas</li><li>* Start on Exterior Doors and Hardware</li></ul>	
Milestone Events			
<ul style="list-style-type: none"><li>* Start Pavilion Dumpster Enclosure Week of 10/8/18</li></ul>			
Park Foundation Pavilion Progress Photos			
<div></div>			





Fort Wayne Riverfront Phase 1  
River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 10/7/18

Past Week of Progress

- |  |   |
|--|---|
| * Complete Pouring Sections of Flatwork to 742.6" Elevation at South Seawall | * Start to Wreck/Clean Scaffolds and Form Work at South Seawall |
| * Complete Sheet Pulling at North Seawall Cofferdam                          | * Dewater, Prep, and form Columns #5 and #6                     |

Next Week Look Ahead

- |  |   |
|--|---|
| * Complete Last Sections of South Seawall Flatwork | * Finish Wreck/Clean Scaffolds and Form Work at South Seawall |
| * Start Sheet Pulling at South Seawall Cofferdam   | * Pour Columns #5 and #6                                      |
| * Start Excavation for ROW Along Harrison Street   |   |

Milestone Events

- |  |   |
|--|---|
| * Completed South Seawall Topping Slab to 742.6" Elevation Week of 10/1/18 | * Start Excavation of Harrison Street ROW Week of 10/8/18 |
|--|---|

South Seawall/Site Progress Photos







Fort Wayne Riverfront Phase 1  
River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 10/7/18

North Shore Progress Photos

