



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Weekly Progress Update for Week Ending 4/28/19

Past Week of Progress	
* Vendor Space Turned Over to Trubble Brewery for Vendor Fit Out	* Power Wash and Apply Sealer at Exterior Concrete Under Pavilion Canopy
* Form and Prep Sidewalks to Wells Street on the West Side of the Pavilion	* Continue Canal Timber Accent Wall Within Pavilion Event Space
* Continue Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit	
Next Week Look Ahead	
* Trubble Brewery Vendor Space Fit Out	* Apply Sealer at Exterior Concrete Under Pavilion Canopy
* Continue Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit	* Continue Canal Timber Accent Wall Within Pavilion Event Space
* Prep and Pour Flatwork Connecting Public Restrooms to Wells Street	
Milestone Events	
* 5/14/19 Punch List Walk Through For Pavilion Design Team (Design Collaborative)	

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 4/28/19

Past Week of Progress	
<ul style="list-style-type: none">* Form, Prep, and Pour W1G Planter Seatwall Where Flatwork Converges* Remove Retaining Wall at Fort Wayne Out Fitters and Excavate Levee for Flood Break* Form and Prep Flood Break Retaining Walls Running Through the Levee* Continue to Bring Up Subgrade on North and South Shore* Form, Prep, and Pour Final Section of Stage West of the Sweetwater Bandshell* Continue Construction of IPE Deck Treated Framing and Install IPE Decking* Continue Electrical Site Conduit Runs and Rough-Ins* Form, Prep, and Pour Sections of the Old National Bank Plaza Concrete* Form, Prep, and Pour Flatwork Leading to the North Bridge at the Kids Canal* Demo Existing Concrete and Start to Form and Prep Area on Wells Street at the Bridge	<ul style="list-style-type: none">* Complete Form, Prep, and Pour of Abutment #1 and Abutment #2 Modifications* Prep and Pour Flood Break Foundations at the Levee* Form, Prep, and Pour Sections of Switchback Ramp on West Side of Abutment #1* Form, Prep, & Pour W7H Retaining Wall @ the East End of the PNC Playground* Continue to Install Primer and Fluid Applied Coating at the Kids Canal Water Feature* Continue to Bring Wells Street to Subgrade and Start to Form and Prep Wells Curbs* Form, Prep, and Pour East Swing Structure Footings* Install Top Soil and Trees South of the Convergence Sculpture Planter in Green Space* Use Crane to Set Arkansas Field Stone Boulders Within Kids Canal Water Feature
Next Week Look Ahead	
<ul style="list-style-type: none">* Continue Installation of IPE Deck Boards at Deck Along North Bioswale* Form, Prep, and Pour Sections of the Old National Bank Plaza Concrete* Continue to Load Out and Haul Off Excess Soils Held in North Laydown Area* Start Installation of Light Poles Throughout the South Site* Auger, Form, Prep, and Pour Site Light Pole Bases Throughout Site* Prep & Pour Sidewalk From Public Restrooms at the Park Foundation Pavilion to Wells* Excavate Stair Footing at N.E. Side of Park Foundation Pavilion to North Flatwork* Start Cleaning and Caulking Throughout Flatwork Areas on South Site* Continue to Bring Up Subgrade on North and South Shore	<ul style="list-style-type: none">* Form, Prep, & Pour C2 Curb on the East Side of PNC Playground @ Surrounding Flatwork* Bring Up Subgrade For Vehicular Paving From Harrison ROW to Old National Plaza* Continue to Install Tactile Paver Throughout The South Site for ADA* Demo the North Approach and Sidewalks For Wells Street Bridge* Form, Prep, & Pour Sections of Vehicular Paving From Harrison ROW to Old Nat. Plaza* Bring Up Subgrade for North Approach and Sidewalks for Wells Street Bridge* Continue Electrical Rough-Ins/Conduit Runs Throughout North and South Site* Continue to Install Sprinkler Lines Within Planters and Planting Beds

Milestone Events
* Start Installation of W17 Lounger at Ambassador Ent. Amphitheatre Week of 4/29/19

North Site Progress Photos



South Site Progress Photos





Fort Wayne Riverfront Phase 1
River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 4/28/19

South Site Progress Photos

