



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Weekly Progress Update for Week Ending 5/12/19

Past Two Weeks of Progress

- | | |
|---|---|
| * Trubble Brewery Vendor Space Fit Out | * Apply Sealer at Exterior Concrete Under Pavilion Canopy |
| * Complete Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit | * Continue Canal Timber Accent Wall Within Pavilion Event Space |
| * Prep and Pour Flatwork Connecting Public Restrooms to Wells Street | * Install Park Foundation Pavilion Door Hardware Throughout Space |
| * Reinstall Sinks In Event Space Restroom Countertops and Make Plumbing Connections | * Continue to Make Final Connections For Fire Alarm Panel |

Next Week Look Ahead

- | | |
|--|--|
| * Trubble Brewery Vendor Space Fit Out | * Complete Miscellaneous Work @ Park Foundation Pavilion Interior/Exterior |
| * Complete First Initial Punch List Review Throughout Pavilion | |

Milestone Events

- * 5/14/19 Punch List Walk Through For Pavilion Design Team (Design Collaborative)

Park Foundation Pavilion Progress Photos (4/29/19 - 5/12/19)





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 5/12/19

Past Two Weeks of Progress

- * Continue Installation of IPE Deck Boards at Deck Along North Bioswale
 - * Form, Prep, and Pour Sections of the Old National Bank Plaza Concrete
 - * Continue to Load Out and Haul Off Excess Soils Held in North Laydown Area
 - * Start Installation of Light Poles Throughout the South Site
 - * Auger, Form, Prep, and Pour Site Light Pole Bases Throughout Site
 - * Prep & Pour Sidewalk From Public Restrooms at the Park Foundation Pavilion to Wells
 - * Excavate Stair Footing at N.E. Side of Park Foundation Pavilion to North Flatwork
 - * Start Cleaning and Caulking Throughout Flatwork Areas on South Site
 - * Continue to Bring Up Subgrade on North and South Shore
 - * Form, Prep, & Pour N.E. Stairs @ Park Foundation Pavilion
 - * Form, Prep, and Pour Flatwork Slope at Perimeter of PNC Playground
 - * Pull Wire and Start Installation of Lighting Fixtures at Poles
- * Form, Prep, & Pour C2 Curb on the East Side of PNC Playground @ Flatwork
 - * Bring Up Subgrade For Vehicular Paving From Harrison ROW to Old National Plaza
 - * Continue to Install Tactile Paver Throughout The South Site for ADA
 - * Demo the North Approach and Sidewalks For Wells Street Bridge
 - * Form, Prep, & Pour Sections of Vehicular Paving From Harrison ROW to Old Nat. Plaza
 - * Bring Up Subgrade for North Approach and Sidewalks for Wells Street Bridge
 - * Continue Electrical Rough-Ins/Conduit Runs Throughout North and South Site
 - * Continue to Install Sprinkler Lines Within Planters and Planting Beds
 - * Flood Gate Foundations/Walls @ Levee Form, Prep, and Pour
 - * Continue to Spread Top Soil and Start to Plant Trees Throughout South Site
 - * Excavate, Form, Prep, and Pour Curb at Wells Street

Next Week Look Ahead

- * Complete IPE Deck North of Doermer Kids Canal
 - * Form, Prep, and Pour C2 Curb on the South Side of the PNC Playground
 - * Complete Conduit Runs, Prep, and Pour Wells Street Light Pole Bases
 - * Continue to Install Tactile Paver Throughout The South Site for ADA
 - * Continue Cleaning and Caulking Throughout Flatwork Areas on South Site
 - * Continue to Bring Up Subgrade on North and South Shore
 - * Continue to Pull Wire and Start Installation of Lighting Fixtures at Poles
 - * Form and Pour PNC Playground Stairs Cheek Walls
 - * Form Curb Along Turf on the East Side of the Sweetwater Bandshell
 - * From and Prep North Shore Grand Stairs Cheek Walls
- * Continue to Form, Prep, and Pour Flood Break Foundations and Walls
 - * Form, Prep, and Pour Switchback Ramp on West Side of Abutment #1
 - * Continue Installation of Light Poles Throughout the South Site
 - * Continue to Auger, Form, Prep, and Pour Site Light Pole Bases Throughout Site
 - * Continue Electrical Rough-Ins/Conduit Runs Throughout North and South Site
 - * Continue to Spread Top Soil and Start to Plant Trees Throughout South Site
 - * Start Installation of IPE at the Sweetwater Bandshell
 - * Form, Prep, and Pour Ramp on North Side of the PNC Playground
 - * Form, Prep, and Pour Remaining Seawall Columns at Ambassador Ent Amphitheatre
 - * Complete PNC Playground Base and Drainage Tile

Milestone Events

- * Complete Pedestrian Flatwork From Old National Plaza to Wells St Week of 5/20/19
- * Install FloodBreak Barrier at Levee the Week of 6/3/19

North Site Progress Photos (4/29/19 - 5/12/19)



South Site Progress Photos (4/29/19 - 5/12/19)





Fort Wayne Riverfront Phase 1
River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 5/12/19

South Site Progress Photos (4/29/19 - 5/12/19)

